

February 3, 2010

Dear the Hills of Rivermist Homeowner,

According to weather reports, it is expected to rain heavily throughout today.

Last week, Centex and third-party engineers took comprehensive steps to avoid the risk of additional soil movement or erosion in the affected area when it rained last Thursday.

Specific measures taken to divert water away from homes, avoid further erosion to the wall, and ensure proper drainage on the site, included:

- Plastic skirting against the homes reinforced with plywood to avoid shifting.
- Dirt has been removed from the top of the affected area to limit additional movement.
- Most affected homes (three) have been piered to add structural support to the foundations.
- Grading directly behind the homes has been channeled to divert water out of the area as soon as is practical.
- Existing storm water drainage facilities have been examined via camera to ensure they are clear of blockage.
- Erosion control is in place to control storm water run-off.
- Interceptor drain cleared of debris to facilitate rapid run-off.

With this amount of rain, independent engineers have stated there can be additional movement in the slope. This can be expected, as we saw some movement from last week's rain as well.

Independent engineers have also indicated that that the additional slope slippage can affect the wall through visible signs, such as new cracks and/or wall debris. This is normal activity after a slope failure, and there is no reason to be alarmed since independent engineers have secured the area with the measurements listed above.

Centex will continue to monitor the rain event with on-site personnel throughout the day and night to ensure the community's continued safety.

Please check for daily updates to the web site and post questions at www.rivermistinfo.com.

Sincerely,

Laurin Darnell
Centex Homes